

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

R&B Deptt- Improvements to Bhimavaram- Gudivada road (via) Kalidindi from Km 5.480 to 10.500 in West Godavari District - Corenet Plan- Revised Administrative Sanction-Accorded – Orders – Issued.

TRANSPORT, ROADS & BUILDINGS (R.IV) DEPARTMENT

G.O.Rt.No.261.

Dated:02/05/2016

Read the following:

- 1.G.O.Rt.No.112, TR&B (R.IV)Dept, Dt: 03.03.2015.
2. From the CE (R&B) CRN, PPP &MD, APRDC, A.P., Lr No:
13/9/APRDC/CRN/GM/DCE.1/DEE.6/AEE17/2015,
Dt:19-03-2016

ORDER:

In the letter 2nd read above, the Chief Engineer (R&B) CRN &MD, APRDC, A.P; has stated that the work of "Improvements to Bhimavaram-Gudivada road (via) Kalidindi from Km 5.480 to 10.500 in West Godavari Dist." was administratively sanctioned for Rs. 200.00 lakhs; under Godavari Pushkarams-2015; in the GO 1st read above. The work was technically sanctioned for Rs. 200.00 lakhs and entrusted to the contractor, Sri M.S.R.Krishna, Contractor, Tanuku at 4.99 % Excess over the estimate rates and the work was completed.

2. The Chief Engineer (R&B) CRN &MD, APRDC, A.P; has also stated that the following deviations were found necessary during the execution of work:

- i) In the original sanctioned estimate of the above work, the road stretch from Km 5.480 to 10.400 was only incorporated so as to restrict amount to Administrative Sanction. As it was necessitated to cover the complete road stretch of the above work, the estimate provisions like tack coat, BM, BC and earthen shoulder were executed in the balance stretch from Km 10.400 to 10.500 and;
- ii) The tender premium quoted by the Contractor 4.99% excess over the estimate contract value amounting to Rs.9,29,274/-.

3. The Chief Engineer (R&B) CRN &MD, APRDC, A.P; has further stated that now the working estimate was approved with all the above additional quantities for Rs.210.70 lakhs as against the administrative sanction of Rs. 200.00 lakhs by the S.E. (R&B), Eluru as the same is within his competence, excluding tender premium and Price Adjustment. The PAO (W&P) is not considering the final bills for payment, as the working estimate amount exceeded the administrative sanction, as per the directions of Finance (W&P) issued vide memo no. 4194/34/W&P.I/2015, Dt: 21-05-2015.

4. The Chief Engineer (R&B) CRN, PPP &MD, APRDC, A.P; has requested to accord revised administrative sanction for Rs. 210.70 Lakhs; as against Rs. 200.00 Lakhs, as original administrative sanction orders issued in the G.O. 1st read above, for the work of "Improvements to Bhimavaram- Gudivada road (via) Kalidindi from Km 5.480 to 10.500 in West Godavari Dist., under Corenet Plan.

(pto)

5. After careful examination of the matter Government decide and hereby accord revised Administrative Sanction for Rs. 210.70 Lakhs (Rupees two hundred ten lakhs and seventy thousand only); for the work of "Improvements to Bhimavaram- Gudivada road (via) Kalidindi from Km 5.480 to 10.500 in West Godavari District; as against Rs. 200.00 Lakhs, original administrative sanction orders issued in the G.O. 1st read above, under Corenet Plan.

6. The amount sanctioned in Para (5) above, shall be met from the Head of account -5054-Capital outlay on Roads & Bridges-04 -District & other Roads-MH800- Other Expenditure-GH 11-NSP- SH(33)-Core net Works Roads (works)-530-Major works-531-OE.

7. The Chief Engineer (R&B) CRN & MD, APRDC, AP., shall take further action in the matter accordingly.

8. This orders issues with the concurrence of Finance Department vide their U.O.No.17023/161/FMU.TR&B/2016, Dated: 16.04.2016.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

B. SAM BOB
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To

The Chief Engineer (R&B) CRN & MD, APRDC, AP., Hyd.,

Copy to:

The Deputy Accountant General, AP., Hyd.

The Pay and Accounts Officer, AP., Hyd.

The Director of Works and Accounts, A.P., Hyd.

The District Treasury Officer, SPSR Nellore Dt, at Nellore.

The PS to Spl. C.S, TR&B/ M(TR&B)

The PA to Addl.Secy. to CM

The Finance (FMU.TR&B) Deptt.

Sf/Sc.

//FORWARDED BY ORDER//

SECTION OFFICER